## 1) Roads

- a) Finish hauling all snow windrows from street and avenues.
- b) Hauled snow windrows from Highway 36.
- c) Sand all intersection and ice-covered roads.

## 2) Water/Wastewater

- a) Vacc'd PRV vault November 29th
- b) Steam and camera 52<sup>nd</sup> avenue from 49 street to 50 street.
- c) Flushed 52<sup>nd</sup> avenue West to East
- d) THM's test taken form distribution.
- e) Auger, steamer and vacc'd camera line at 50 street / 47 avenue.
- f) Check 15 manholes for sewer back up.
- g) Continue to monitor lifts station pumps.
- h) Continue to monitor south side water pressure.
- i) Extra BACTI samples taken to compensate for lab closure during Holidays and met requirement.
- i) Check pump house furnaces.

## 3) Other

- a) Sweep snow off all town owned sidewalks.
- b) Sweep snow off all other sidewalks after 48 hours' notice.
- c) Repair and replace manhole cover on 50 avenue / 47 street.
- d) Put up Christmas lights and activate.
- e) Repair toilets in Hall (ladies).
- f) Replace furnace fan in hall.
- g) Vegreville fire and safety serviced all town fire extinguishers.
- h) Replace ice plant condenser motor start switches (Gateway).
- i) Serviced and change cutting edges on Volvo loader.
- i) Complete all services requests.